

VME Intensity Monitor - Task #16531

Milestone # 16524 (New): Commission new toroid nodes at NML

Install hardware for NMLTR2

05/15/2017 01:59 PM - John Diamond

Status:	Work in progress	Start date:	05/15/2017
Priority:	Normal	Due date:	
Assignee:	John Diamond	% Done:	80%
Category:	Deploy & Config	Estimated time:	1.00 hour
Target version:		Spent time:	3.00 hours
Description			

History

#1 - 05/15/2017 01:59 PM - John Diamond

- Estimated time set to 1.00 h

#2 - 05/22/2017 04:24 PM - John Diamond

- Category set to Deploy & Config

- Status changed from New to Work in progress

- Assignee set to John Diamond

- % Done changed from 0 to 50

Installed CPU. Appears that the PMC-UCD is not recognized and may not to be replaced (TCLK is not pulled yet). No digitizer. E-mailed Ning.

#3 - 07/11/2017 11:12 AM - John Diamond

Digitizer installed at A16 0x0000.

#4 - 07/11/2017 11:12 AM - John Diamond

- % Done changed from 50 to 80

#5 - 07/11/2017 07:21 PM - John Diamond

Need to replace PMC-UCD and get TCLK pulled.

#6 - 07/12/2017 11:09 AM - John Diamond

Replaced the PMC-UCD this morning. Verified that the card is recognized by the driver. Still no physical TCLK hook-up.