

## SELVA Meeting 07/29/2014

Attendees: Jerzy Nogiec, Roger Nehring, Sergey Kotelnikov, Kelley Trombly-Freytag, Fred Lewis, Andrzej Makulski

---

### • Project Status

- **The highest priority: the tension system, followed by the reel control system and motor synchronization.**
- Reel Up/down: missing the initial state check, put into FPGA, manual operation needs to be tested, check on exception handling. Probably the real-time version may be used for the winding test.
- Tension: test the FPGA version today or tomorrow. Constant tension with zero speed first, then constant speed, then vary speed (slowly). Dc-to-DC converter will be installed for the load cells power as soon as we receive the parts.
- Mandrel: work on the hardware speed adjustment for V drive.
- Bridge: work on smooth and limited acceleration and deceleration. The maximum speed also needs to be increased. Try hardware (personality card adjustments) and software limitation of the acceleration..
- Boom: It does move. Work on acceleration/deceleration limiting, similarly to Bridge.
- Broken encoder is repaired. Roger will test it, when the machine is available. Not a high priority right now.
- ETS: 90% installed (new cables installed, bumpers installed, door switches). Then we need to decide when to switch to the new system- we will wait until we know the status of tension and motion is under control. We may need an electrical work permit.
- Interface board is being worked on.
- Electrical drawings are under way – ETS, external from interface box, inside the interface box.
- The Start button functionality will be implemented after the winding test.
- Requisitions:
  - DC to DC converters ordering needs to be put thru : Fred
  - Dana will work on getting a cost estimate for replacement bumper strips. Will need to provide drawings to the company
  - A list of parts for ordering for the interface board is being created (we are finding parts we already have).
  - 242 board – currently trying to locate a company that provides the board. One company has been found that might be able to repair it. For spare 242 boards: one board is definitely dead, another possibly works. Working on modifying a 241 board to work as a 242.
  - Working on ordering an angular encoder for X axis.

- Meeting Topics

- 1) Action items from the previous week
- 2) Status of the tension control system
- 3) Implementation of the machine "start" button functionality (Andrzej, Jerzy)
- 4) Implementation of the improvements to the safety system (Fred L.)
- 5) Status of requisitions
- 6) Safety, ideas, comments, etc. (all)

- Safety

Everybody make sure to sign the modified HA in IB3.

- Problems

- The tension control implementation seems to be not trivial and may take time to be solved in a satisfactory way, which may impact our tentative schedule.

- Action Items

**Jim Rife, Rick Smith, etc.**

	Lower the Bridge to the tracks/rails.	To be done after motors are running correctly and other tests.	Suspended 6/10/2014
--	---------------------------------------	--	------------------------

**Fred Nobrega**

--	--	--	--

**Fred Lewis**

	Switch over to the new ETS system	TBD when	7/29/2014
	Ensure we have replacement encoders for future use	7/15 Will be ordered: an X drive a/e	5/27/2014
	Review the requisition for a new driver – get the newest version they have of 242	7/15: back in queue after driver hold	7/1/2014
	Work on 2 <sup>nd</sup> interface board, which will be the production model		7/15/2014

**Lidija**

	Reinstall winch		7/15/2014
--	-----------------	--	-----------

**Andrzej**

	Add comments to the FPGA I/O test program	Describe all I/O channels In progress 7/15	7/1/2014
	Coordinating adjusting speed and offset for all motors		7/15/2014

**Jerzy**

--	--	--	--

**Roger**

	Document reel up/down algorithm	In progress	7/23/2014
	Test motion control of the tension motor.		6/3/2014

**Sergey**

	Create note on naming conventions on I/O channels	In progress	4/29/2014
	Add the reel and tension motor control to the motor test and PID tuning program.	Postponed	6/3/2014
	Work on synchronizing the mandrel and bridge motors	In progress, working on software	6/10/14
	Review Mandrel Test Plan		7/8/14
	Implement the new tension control algorithm	In progress	7/23/14

**Dana**

	After wiring has been okayed and trenches are covered, then inspect the area for small objects and have them removed		Suspended – waiting for wiring OK
	Work on replacement collision sensors for the boom.	Contact the supplier and discuss our needs.	7/29/14
	Install new tubing	Dana will install tubing on the boom, starting on Friday if he is here.	7/15/2014
	Mandrel test plan	7/15: waiting on Sergey	6/10/14

**Kelley**

Get a spreadsheet of the results of testing I/O signals.	Put in SELVA wiki All I/O signals not yet defined - doc not complete	Suspended 5/20/2014
--	---	------------------------

### Everyone

Document: Machine Start checklist	Needs input from Andrzej	7/15/2014
Document: Interlock list	Needs review	7/15/2014
Document: Permissives	Needs review	7/15/2014

### Completed Action Items

Fred Nobrega	Check out possible problems with gear box	Luciano tried to check but found no one. Problem fixed via other methods; complete unless problem shows up again	7/15/2014
Lidija	Implement mechanical setup for tension testing	Complete	7/15/2014
Lidija	Install temporary wooden "strongback" for mandrel sync tests	Complete	7/15/2014
Andrzej	Driver overheating problem	Fixed	7/15/2014
Jerzy	Functional requirements clarification	Meeting held	7/15/2014
Dana	Document: Note on bridge light color	Document complete	7/15/2014
Dana	Meeting with Roger, Sergey, Jerzy on the Startup, Permissives and Interlock list to get input	Complete	7/15/2014
Dana	Send reminder email for everyone to read the updated Hazard Analysis	Sent	7/15/2014
Fred	Repair the existing damaged encoder	Parts should be complete week of 7/15	7/29/2014
Fred	Install safety system improvements if panel is complete	7/15 : back in queue after driver hold 7/22 basically ready to install. Will start Friday afternoon and continue in to Saturday	7/29/2014
Dana	Investigate and create proposal for additional or replacement collision sensors and order the sensors.	5/6: investigation of tubing started 6/10: investigate ordering bumpers From Tapeswitch 7/1: Bumper order in system, single bumper in each position	7/29/14

		<p>7/15: Check status of order 7/22: Sensing edges were to be shipped on the 18'th, and should be here this week. (note: after the meeting Dana was informed that they were in IB4. He got them and to them to Fred L.)</p>	
Roger	Document tension control test plan	Documentation is complete, execution suspended on mechanical work; In progress	7/29/2014